

Ongoing Project Status of Konark NAC

SL No	Name of work	Scheme	Work Order No	Time for Completion	Status
1	Up gradation of Kutcha road to Paver road Balance work (40ft road) in market building W No 9 of Konark NAC.	Up gradation of Kutcha road to Paver road	1909/27.09.2023	30 DAYS	Ongoing
2	Up gradation of Kutcha road to Paverroad Konark Kakatpur main road to Suntemple Hotel (Market Building) W No 9 of Konark NAC.	Up gradation of Kutcha road to Paver road	1915/27.09.2023	45DAYS	Ongoing
3	Upgradation of Kutcha road to Paverroad from Konark Kakatpur main road to Tarini Colony In W.No 7 of Konark NAC.	Up gradation of Kutcha road to Paver road	1914/27.09.2023	30 DAYS	Ongoing
4	Development of infront f Ramacharita Manas mandap in W No 1 of Konark NAC.	14th FC	2099/16.10.2023	30 DAYS	Ongoing
5	Improvement of raod from Kailash Kandi house to Dhalakandi house in W.No.3 of Konark NAC.	14th FC	2097/16.10.2023	30 DAYS	Ongoing
6	Renovation of road from Jayakrushna house to PWD road in W.No3 of Konark NAC.	14th FC	2076/16.10.2023	45 DAYS	Ongoing
7	Rising the road from Karamanga School to mela Banyan tree in W No W No.4 of Konark NAC.	14th FC	2096/16.10.2023	45 DAYS	Ongoing
8	Completion of Balisahi RCC Drain in W.No.4 of Konark NAC.	14th FC	2077/16.10.2023	45 DAYS	Ongoing
9	Construction of Guard Wall and Laying of Paver Road from Babaji Kandi house to Basu Kandi house in W.No.5 of Konark NAC.	14th FC	2095/16.10.2023	30 DAYS	Ongoing
10	Construction of RCC Drain Jugal Kishore Nayak House to Konark- Kakat pur main Road in W.No.5 of Konark NAC.	14th FC	2094/16.10.2023	60 DAYS	Ongoing
11	Construction of CC road from Raulpatna Main Road to Roul patna High School W No 7 of Konark NAC.	Road infra	2091/16.10.2023	30 DAYS	Ongoing
12	Construction of Paver road with Guard Wall from Jagana Kandi House to Nila Kandi House in W.No13 of Konark NAC. na in W No13 of Konark NAC.	15th FC	2084/16.10.2023	30 DAYS	Ongoing
13	Casting of RCC Slab over Main drain from Prawmn Hatchery back side gate Nolia sahi end towards Disposal point near MCC at Nolia sahi W No 8 Konark NAC.	15th FC	2087/16.10.2023	60 DAYS	Ongoing
14	Mo Pokhari Survey	MUKTA			Ongoing
15	Construction of Paver Road from Suka Das house to Main Road In Nalakan W No 11 Of Konark NAC	15th FC	2765/20.12.2023	30 DAYS	Ongoing
16	Construction of Paver Road with Guard wall from Main Road to Madhu Behera house W No 6 of Konark NAC.	14th FC	2736/19.12.2023	30 DAYS	Ongoing
17	Construction of Crematorium ground Near Sobhaniya road, Kata No 413 Plot No 1525 W No 1 of Konark NAC	Devolution	649/26.2.2024	60 Days	Ongoing
18	Construction of Crematorium ground Near Sobhaniya road, Kata No 412 Plot No 1527 W No 2 of Konark NAC Konark NAC.	Devolution	654/26.2.2024	60 Days	Ongoing

19	Mulisahi, Kata No 173 Plot No 320 W No 03 of Konark NAC.	Devolution	648/26.2.2024	60 Days	Ongoing
20	Construction of Crematorium ground Over Konark Mouza Kata No 213 Plot No 1081 W No 04 of Konark NAC	Devolution	655/26.2.2024	60 Days	Ongoing
21	Construction of Crematorium ground Near Dalimbagoradi, Kata No 213 Plot No 588 W No 05 of Konark NAC	15th FC	653/26.2.2024	60 Days	Ongoing
22	Construction of Crematorium ground Near Mausima Sahi, Kata No 415 Plot No 1604 W No 09 of Konark NAC.	15th FC	651/26.2.2024	60 Days	Ongoing
23	Construction of Crematorium ground Near Nalakana, Kata No 347 Sabak Plot No 1998/2044 W No 11 of Konark NAC NAC.	15th FC	656/26.2.2024	60 Days	Ongoing
24	Construction of Crematorium ground Near Jhinkiria Sabak Kata No 553 Sabak Plot No 223 W No 12 of Konark NAC	15th FC	652/26.2.2024	60 Days	Ongoing
25	Construction of Crematorium ground at Beruhna Mouza Sabak, Kata No 286 Sabak Plot No 1357 W No 13 of Konark NAC	15th FC	650/26.2.2024	60 Days	Ongoing

Executive officer
Konark NAC